

Current Project Status – 9/21/18

We are excited to announce that the Absaroka Street Reconstruction Project is out for contractors to review and bid. The projected schedule is as follows:

- Contractor Bidding – September 25, 2018 through October 25, 2018
- Bid Award – November 5, 2018
- Contract Negotiations and Execution – November 6, 2018 to December 6, 2018
- Removal of trees and roots – December 6, 2018 to March 15, 2019
- Contractor may begin installation of waterlines, irrigation drain replacement and storm drain on the west side of the street between December 6 and March 1, 2019 under certain conditions.
- Contractor performs exploratory excavations – March 1, 2019 and May 1, 2019
- Utility installation and full street reconstruction – March 1, 2019 to October 15, 2019
- Cleanup and site restoration – October 15 to December 15, 2019

There will be restrictions on traveling and daytime parking in the project area during parts of this project to facilitate the contractor completing work as quickly and efficiently as possible.

Some of the initial relocation of utilities to be completed by utilities, the City, and City contractors has already begun. Please watch the website for project updates.