

Absaroka Street Reconstruction

Current Project Status – 6/26/19

Construction on the Absaroka Street Reconstruction Project continues, between 1st and 7th Streets. Absaroka is currently open to traffic north of 4th Street to 7th. Intersections will occasionally be closed to pour concrete in this area.

From 4th Street south to 1st Street is currently closed as Wilson Brothers installs treated waterline and storm drain pipe. Once this storm drain is installed, it will help with the big rains like we saw a few weeks ago. Residents in this area are being served by temporary water services. Businesses are still open, with access to shops and homes via the alleys east and west of Absaroka.

There will be restrictions on traveling and daytime parking in the project area while work is underway to facilitate the contractor completing work as quickly and efficiently as possible.

The public is welcome to attend weekly construction meetings for the latest construction updates. They are held at Engineering Associates office at 130 North Bent Street on Tuesdays at 1 PM.

A construction schedule follows this summary. The construction schedule is tentative and will be updated with each website update. As of today, Wilson Brothers is a little ahead of schedule. Please continue to watch the website for project updates.

Tentative Construction Milestones:

- July 12: Absaroka Street closed between 1st and 2nd Streets, pavement demolished
- August 9: Waterline and storm drain complete south to 1st St
- August 9: Concrete work complete south to 3rd St
- September 3 through 10: Asphalt paving from 7th to 1st Streets

Contacts:

Jim Flowers – Engineering Associates – (307) 899-2229

Kim Wilson – Wilson Brothers Construction – (307) 272-1673

Cody Schatz – Engineering Associates – (307) 272-3594

Tentative Construction Schedule

